

23rd December 2022

Dear Customer

Installation of electricity cables for HMP Springhill / Grendon Power Supply Upgrade

UK Power Networks are the distribution network operator for your area and are therefore responsible for the installation and maintenance of electricity cables, bringing power to your home or business.

We are writing to let you know that in partnership with our contractors **Compass Infrastructure Ltd**, will be working to install a high voltage cable between HMP Springhill / Grendon and our primary substation near Waddesdon to upgrade the existing supply.

Works will commence on **Monday 31st October 2022** along Springhill Road before continuing approximately 9.5km to the primary substation along the A41 near Waddesdon. We aim to complete all works by **30th November 2023**.

We can assure you we have taken every step to ensure disruption is kept to a minimum and ***we do not anticipate any interruption to your electricity supply.***

As part of our commitment to communication throughout this scheme, we would like to invite you to view and follow our scheme website at <https://www.compass.nl/en/hmp-springhill-grendon/> or alternatively can the QR code at the base of this letter on a smart phone or tablet. Here you will be able to find the scheme schedule of delivery, route overview and weekly updates to keep you up to date with the works.

Thank you in advance for your cooperation and if you have any queries regarding this scheme, please do not hesitate to contact:

Aaron Collins – Project Manager

Mobile: 07867 970797

Email: Aaron.Collins@ci-uk.com

Yours sincerely



Aaron Collins – Project Manager
Compass Infrastructure on behalf of UK Power
Networks



Weekly updates &
more can be found here

ID	Task Mode	Task Name	Duration	Start	Finish	Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023	
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
1		21-0324 - HMP Springhill Grendon	403 days	Mon 24/10/22	Thu 30/11/23														
2		Excavation Phase	339 days	Mon 24/10/22	Wed 27/09/23														
3		S4 - Springhill Road	83 days	Mon 24/10/22	Sat 14/01/23														
4		Construct Ring Main Unit Base	5 days	Mon 24/10/22	Fri 28/10/22														
5		Edgcott Road to Substation / 570m T1 CW (2-way & 3-way signals & Give / Take)	47 days	Mon 31/10/22	Fri 16/12/22														
6		Continue - Prison Gates to Substation	11 days	Wed 04/01/23	Sat 14/01/23														
7		S3 - Edgcott Road	60 days	Mon 16/01/23	Thu 16/03/23														
8		Broadway to Springhill Road / 923m CW T4, 32m FW & 64m V (2-way & 3-way signals)	52 days	Mon 16/01/23	Thu 16/03/23														
9		S2 - Main Street, Grendon Underwood	195 days	Fri 17/03/23	Wed 27/09/23														
10		Leonards Gate to Broadway / Edgcott Road Junction (1723m CW T4)	105 days	Fri 17/03/23	Mon 17/07/23														
11		North Farm Lane to Leonards Gate (563m CW T4)	37 days	Tue 18/07/23	Tue 29/08/23														
12		A41 Junction to North Farm Lane (431m CW T4)	25 days	Wed 30/08/23	Wed 27/09/23														
13		S1 - Bicester Road (A41 - Substation to Broadway)	88 days	Mon 16/01/23	Thu 13/04/23														
14		Bicester Road, Woodham	49 days	Mon 16/01/23	Sun 05/03/23														
15		Ham Farm to Kingswood (Jnc with Grendon Road) / (4-way signals & 2-way signals) / 677m CW T1 & 533m V	32 days	Mon 16/01/23	Thu 16/02/23														
16		Crighton Road R/Bout to Ham Farm (2-way signals) / 693m V	10 days	Fri 17/02/23	Sun 26/02/23														
17		Newhouses Farm to R/Bout with Creighton Road (3-way signals & 2-way signals) / 631m V	7 days	Mon 27/02/23	Sun 05/03/23														
18		Bicester Road, Wotton Underwood	6 days	Mon 06/03/23	Sat 11/03/23														
19		High Street & A41 R/Bout to Newhouses Farm (4-way signals & 2-way signals) / 60m CW +	6 days	Mon 06/03/23	Sat 11/03/23														
20		Bicester Road, Westcott (A41)	33 days	Sun 12/03/23	Thu 13/04/23														
21		High Street & A41 R/Bout to Westcott Hill Cottage - 4-way signals & 2-way signals / 440m	5 days	Sun 12/03/23	Thu 16/03/23														
22		Station Road South, Quainton to High Street, Westcott (3-way signals & 2-way signals) /	18 days	Fri 17/03/23	Mon 03/04/23														
23		Primary Substation to Station Road South, Quainton (Layby Closure, 2-ways signals, 3-way signals) / 447m Verge + 20m CW	7 days	Tue 04/04/23	Mon 10/04/23														
24		Primary Substation / 30m CW	3 days	Tue 11/04/23	Thu 13/04/23														
25		Cable Installation & Jointing	231 days	Fri 14/04/23	Thu 30/11/23														
26		S1 - Bicester Road (14 x Verge & 3 x CW)	30 days	Fri 14/04/23	Sat 13/05/23														
27		S2 - Main Street (12 x CW)	34 days	Thu 28/09/23	Mon 06/11/23														
28		S3 - Edgcott Road (4 x CW)	14 days	Tue 07/11/23	Wed 22/11/23														
29		S4 - Springhill Road (2 x CW)	7 days	Thu 23/11/23	Thu 30/11/23														

