

# Project Reference: 21-0324 HMP Springhill Grendon

Dear Sir/Madam,

Thank you for your ongoing patience whilst works are completed within your area. We assure you that we are working to complete the scheme in a timely and efficient manner to reduce the overall disruption to the region.

Please see below a summary of the works completed over the previous week and a forward look to the anticipated week ahead.

### Look Back at Week Ending 22<sup>nd</sup> January 2023

#### **Works Completed:**

- Excavation of approx. 318m carriageway & reinstatement of approx. 22om along the A41.
- Edgcott Road excavations of 140m & reinstatement of approx. 100m.

## Issues encountered:

- Difficulties the A41 4-way temporary signals, and reducing the delays caused to the network.
- Verge adjacent to The Akeman Inn has carriageway construction below it, therefore excavations may prove slower than anticipated.

### Look Ahead at Week Ending 29th January 2023

- Edgcott Road works will continue within the carriageway & will move the next phase of signals from Tuesday morning.
- A41 works will continue into the verge & further investigatory works will continue to ascertain a quicker route through the verge due to the carriageway structure below the verge.
- Works on both carriageways will continue under temporary traffic signals, and will continue to be monitored to reduce delays as much as possible.

If you have any further queries, please do not hesitate to contact us.

Yours sincerely,

**Aaron Collins - Project Manager** 

Mobile: 07867 970797

Email: Aaron.Collins@ci-uk.com