Project Reference: 21-0324 HMP Springhill Grendon

Dear Sir/Madam,

Thank you for your ongoing patience whilst works are completed within your area. We assure you that we are working to complete the scheme in a timely and efficient manner to reduce the overall disruption to the region.

Please see below a summary of the works completed over the previous week and a forward look to the anticipated week ahead.

Look Back at Week Ending 5 th February 2023	
 Works Completed: Excavation of approx. 300m of verge & approx. 300m carriageway Edgcott Road excavations of 1150m & reinstatement of approx. 100m. 	 Issues encountered: Carriageway construction continues below the verge. Issues vehicles ignoring speed reductions / speed limits locally creating safety issues / breaches and slowing excavations.
Look Ahead at Week Ending 12 th February 202	23
 Edgcott Road – works will continue within the 150m on Tuesday 7th February 2023. A41 – works will continue into the carriagew reinstatement as we travel. 	he carriageway & with reinstatement of a further way & verge, continuing to complete
Works on both carriageways will continue up	nder temporary traffic signals, and will continue

• Works on both carriageways will continue under temporary traffic signals, and will continue to be monitored to reduce delays as much as possible.

If you have any further queries, please do not hesitate to contact us.

Yours sincerely,

Aaron Collins - Project Manager Mobile: 07867 970797 Email: Aaron.Collins@ci-uk.com

7 Maitland Road Lion Barn Ind. Estate Needham Market Suffolk, IP6 8NZ +44 (0)1449 727600 ci-uk.com info@ci-uk.com Compass