

Project Reference: 21-0324 HMP Springhill Grendon

Dear Sir/Madam,

Thank you for your ongoing patience whilst works are completed within your area. We assure you that we are working to complete the scheme in a timely and efficient manner to reduce the overall disruption to the region.

Please see below a summary of the works completed over the previous week and a forward look to the anticipated week ahead.

Look Back at Week Ending 19th February 2023

Works Completed:

- Excavation of approx. 300m verge & 50m carriageway along the A41
- Edgcott Road excavations of 8om

Issues encountered:

 Issues vehicles ignoring speed reductions / speed limits locally creating safety issues / breaches and slowing excavations.

Look Ahead at Week Ending 26th February 2023

- Edgcott Road works will continue within the carriageway & with reinstatement of a further 100m.
- A41 continuation of works along the verge / carriageway, including cross excavations on the HS2 Station Road, Quainton Junction.
- Works on both carriageways will continue under temporary traffic signals, and will continue to be monitored to reduce delays as much as possible.

If you have any further queries, please do not hesitate to contact us.

Yours sincerely,

Aaron Collins - Project Manager

Mobile: 07867 970797

Email: Aaron.Collins@ci-uk.com