

**Project Reference: 21-0324 HMP Springhill Grendon**

Dear Sir/Madam,

Thank you for your ongoing patience whilst works are completed within your area. We assure you that we are working to complete the scheme in a timely and efficient manner to reduce the overall disruption to the region.

Please see below a summary of the works completed over the previous week and a forward look to the anticipated week ahead.

<b>Look Back at Week Ending 5<sup>th</sup> March 2023</b>	
<b>Works Completed:</b> <ul style="list-style-type: none"><li>• Excavation of approx. 350m verge &amp; 30m carriageway along the A41</li><li>• Edgcott Road excavations of 70m</li></ul>	<b>Issues encountered:</b> <ul style="list-style-type: none"><li>• Issues vehicles ignoring speed reductions / speed limits locally creating safety issues / breaches and slowing excavations.</li><li>• Edgcott Road excavations becoming harder due to denser sub-base excavation.</li></ul>
<b>Look Ahead at Week Ending 12<sup>th</sup> March 2023</b>	
<ul style="list-style-type: none"><li>• Edgcott Road – works will be postponed from 8<sup>th</sup> March 2023 to allow Thames Water to proceed with their essential mains renewal programme under a road closure. Our works will proceed on Main Street, Grendon Underwood towards the southern side of the village to allow progress to be maintained.</li><li>• A41 – continuation of works along the verge / carriageway, working around the Westcott Venture Park roundabout towards Grendon Underwood.</li><li>• Works on both carriageways will continue under temporary traffic signals, and will continue to be monitored to reduce delays as much as possible.</li></ul>	

If you have any further queries, please do not hesitate to contact us.

Yours sincerely,



**Aaron Collins - Project Manager**

Mobile: 07867 970797

Email: Aaron.Collins@ci-uk.com